

IISD CONSTRUCTION PROJECT UPDATE

Week of July 7, 2008



MacArthur High School Addition

Construction of a twenty-nine Classroom and Laboratory addition began on June 6, 2008.

- Demolition of paving and structures is 100% complete.
- Installation of domestic water, storm water and sewage service is in progress and 65% complete. Connection to City of Irving main lines is in progress and will be completed during the third week of July.
- Pier drilling is 55% complete and the forming of structural grade beams began on July 8th.
- Installation of new paving for main drive will be in place prior to the start of the new school year. Safety zones between construction and student circulation will be established in early August.
- Asbestos abatement is complete on the first floor of the main building and is in progress on the second floor. Abatement procedures will be complete by July 21st. Classrooms in the main building will be ready for instruction when students return for the new school year.
- Construction is running ahead of schedule.

Academy High School Addition

Construction of a Fine Arts, Laboratory and Classroom addition began on June 6, 2008.

- Main electrical service has been disconnected from the building by Oncor. The main transformer and generator have been removed and stored on site for reuse.
- Installation of the main electrical feed is in progress and will be completed during the second week of July. Oncor will restore electrical service in the last week of July. All electrical systems within the facility will be inspected and tested by district technicians prior to start-up. The facility will be ready for use by August 1, 2008.
- Rough grading of the site for the addition is in progress and 50% complete.
- Pier drilling is scheduled to begin July 14th with the forming and pouring of structural grade beams to follow immediately.
- Erection of structural steel will begin in August and continue through the fall.
- Construction is running ahead of schedule.