

IISD CONSTRUCTION PROJECT UPDATE

Week of September 15, 2008



MacArthur High School Addition

Construction of an addition encompassing twenty classrooms and nine science laboratories began on June 6, 2008.

- Pier drilling is 100% complete. Structural grade beam construction is 100% complete. Installation of the structural slab at the main entry and along the north face has been formed and poured. Structural slab installation has been delayed slightly by recent rains. Completion of the structural slab will take place within the next ten days.
- Structural steel erection is 100% complete.
- Installation of the exterior wall studs and insulation board is in progress and approximately 40% complete.
- Installation of underground plumbing and electrical service for the new addition is 100% complete in Area A. Area B (Science Wing) is now in progress.
- Safety zones between construction and student circulation are in place and operating effectively.
- Asbestos abatement relative to the building interior is 100% complete. Window abatement will take place during the holidays.
- There have been no interruptions to campus operations from the construction effort and construction is running on schedule.

Academy High School Addition

Construction of a Fine Arts, Laboratory and Classroom addition began on June 6, 2008.

- Final grading for the new addition is complete. Pier drilling and placement is 100% complete.
- Forming and construction of the structural grade beams is 60% complete.
- Forming and construction of the lower floor wall is 100% complete.
- Structural steel is beginning to arrive on site and erection of the steel will begin this month and continue through the early winter months.
- Safe exit areas have been constructed to direct students and staff away from the facility in the event of an emergency.
- There have been no interruptions to campus operations from the construction effort and construction is running on schedule.

Union Bower Center for Learning Addition

The addition at the Union Bower Center for Learning (UBCL) will include classrooms, an office expansion and a cafeteria addition. Construction is scheduled to begin in the fall of 2008.

- Ten residential properties along Old Main Street and Union Bower have been purchased by the District.
- Asbestos abatement is complete in all acquired properties.
- Nine of the ten structures have been demolished. The residence at 105 Union Bower is being scheduled as title issues have been resolved.
- The property has been cleaned and graded.
- The UBCL addition is in the planning and design stage. Program planning is in progress.

Middle School #8 Site Remediation Project

The site remediation project located at the intersection of Aubrey Hawkins and Willow Creeks Drives will include soil excavation, back filling with top soil and re-establishing vegetation.

- Silt fencing is in place to protect against erosion and to comply with environmental guidelines.
- Site surveying for utility location has been completed. Excavation work is complete.
- Sub-soil has been deposited to a depth of approximately 10" across the remediation site.
- The sub-soil has been properly compacted and new top-soil has been deposited across the remediation site to a depth of approximately 2". A fall seed mix of native grasses to ensure proper natural growth has been applied and is growing nicely.
- The process has been closely monitored and supervised by the District's civil engineer.
- The project is 100% complete. Project close-out is now in progress.

Security Initiative Project

The 2008 Security Initiative project began in May of 2008 with the installation of security cameras at all facilities throughout the District. Additionally, the District contracted to have eight facilities retrofitted with keyless entry systems for exterior doors.

- The contractor has installed 1,172 of the 1,206 cameras purchased by the District. At this time, 1,066 of the installed cameras are licensed for viewing and recording.
- The uninstalled cameras are in the process of being located by the security team. The remaining uninstalled cameras will be serving the early childhood facilities and the Service Center. Cameras have been installed at the Irving Schools Stadium and are in the process of being programmed for operation.
- Camera installation at the Administration Building is approximately 80% complete.
- The keyless entry systems at Nimitz High School and Lorenzo de Zavala Middle School are installed and operational with the exception of one set of doors leading to the JV Gym at NHS. A switching device is scheduled for installation to resolve this issue.

Irving Schools Stadium

Renovation efforts at the Irving Schools Stadium (ISS) will include demolition and reconstruction of the existing field house, eastside concession and restrooms. Additionally a new scoreboard will be installed in the north face of the new field house. Planning and design is currently underway. Construction is scheduled to begin in December of 2008.

Hanes Elementary School

Renovation at Hanes Elementary School will include a cafeteria addition on the northeast corner of the facility. The existing cafeteria will be converted to classroom space. General finish renovation will take place throughout the facility. Planning and design is currently underway. Construction is scheduled to begin in the fall of 2008.

Ratteree Career Development Center

Renovation at the Ratteree CDC will include the addition of a diesel mechanics laboratory. Additional space within the existing facility will be reprogrammed to create a larger cafeteria and an expansion of the textbook warehouse. Planning and design is currently underway. Construction is scheduled to begin in the fall of 2008.