

IISD CONSTRUCTION PROJECT UPDATE

Week of October 13, 2008



Academy High School Addition

Construction of a Fine Arts, Laboratory and Classroom addition began on June 6, 2008.

- Final grading for the new addition is complete.
- Pier drilling is 100% complete.
- Structural grade beam construction in Area A (Classroom and Gymnasium Addition) is 100% complete.
- Structural grade beam construction in Area B (Auditorium Addition) is in progress and approximately 15% complete.
- Construction of the lower floor wall is 100% complete.
- Retainer boards are installed along all portions of the lower wall. Installation in Area A is 100% complete.
- Storm-water drainage system installation is 100% complete in Area A. Back-fill against the lower floor wall is 65% complete.
- Crawl space grading is established and ready for the construction of the lower floor decking.
- The crane for erecting the structural steel is set and swinging structural steel for the structure of the lower floor in Area A.
- Installation of structural steel to support decking is in progress and will continue through November.
- Safe exit areas have been constructed to direct students and staff away from the facility in the event of an emergency.
- There have been no interruptions to campus operations from the construction effort and construction is running on schedule.

MacArthur High School Addition

Construction of an addition encompassing twenty classrooms and nine science laboratories began on June 6, 2008.

- Pier drilling is 100% complete.
- Structural grade beam construction is 100% complete.
- Structural steel erection is 100% complete.
- Installation of underground utilities for Area A (Classroom Addition) along the north face of the building is complete. Installation of underground utilities for Area B (Cafeteria Addition and Science Wing Addition) is complete.
- Installation of the exterior wall studs and insulation board in Area A is approximately 75% complete.
- Structural slab installation on first and second floor in Area A is complete.
- Structural slab installation on the second floor of Area B is complete.
- Structural slab installation on the first floor of Area B is scheduled for mid-November.
- Roofing installation in Area A is scheduled to begin on October 20th.
- Safety zones between construction and student circulation are in place and operating effectively.
- Asbestos abatement relative to the building interior is 100% complete. Window abatement will take place during the holidays.
- There have been no interruptions to campus operations from the construction effort and construction is running on schedule.

Union Bower Center for Learning Addition

The addition at the Union Bower Center for Learning (UBCL) will include classrooms, an office expansion and a cafeteria addition. Construction is scheduled to begin in the winter of 2009.

- Ten residential properties along Old Main Street and Union Bower have been purchased by the District.
- Asbestos abatement is complete in all acquired properties.
- Nine of the ten structures have been demolished. The demolition contractor has been released to remove the residence at 105 Union Bower. Demolition will commence on October 21, 2008.
- The UBCL addition planning and design stage is nearing completion. Program planning meetings with staff are on-going.

Middle School #8 Site Remediation Project

The site remediation project located at the intersection of Aubrey Hawkins and Willow Creeks Drives will include soil excavation, back filling with top soil and re-establishing vegetation.

- Silt fencing is in place to protect against erosion and to comply with environmental guidelines.
- Remediation work on the property has been completed by the contractor in accordance with the specifications of the engineer.
- Native grasses have been planted and are growing nicely.
- The process has been closely monitored and supervised by the District's civil engineer.
- The project is 100% complete. Project close-out is now in progress.

Security Initiative Project

The 2008 Security Initiative project began in May of 2008 with the installation of security cameras at all facilities throughout the District. Additionally, the District contracted to have eight facilities retrofitted with keyless entry systems for exterior doors.

- The contractor has installed each of the 1,203 cameras purchased by the District. At this time, 1,203 of the installed cameras are licensed for viewing and recording.
- The design and security teams are working to complete all remaining programming and nomenclature designations to make the system functional for the District.
- The keyless entry systems at Nimitz High School and Lorenzo de Zavala Middle School are installed and operational. The transition of the Nimitz system over to the permanent General Electric system has been completed and is on-line.
- Project close-out is anticipated to take place in December, 2008.

Irving High School Addition

Renovation efforts at the Irving High School (IHS) will include a Science wing addition with six new laboratories. Additionally, the existing field house and team room facility will be demolished to make way for a new structure to encompass both purposes. Planning and design is currently underway. Construction is scheduled to begin in December of 2008.

Nimitz High School Addition

Renovation efforts at the Nimitz High School (NHS) will include a Science wing addition with six new laboratories. The new addition will also include a new Art room and a new Life Skills classroom. Planning and design is currently underway. Construction is scheduled to begin in the winter of 2009.

Irving Schools Stadium

Renovation efforts at the Irving Schools Stadium (ISS) will include demolition and reconstruction of the existing field house, eastside concession and restrooms. Additionally a new scoreboard will be installed in the north face of the new field house. Planning and design is currently underway. Construction is scheduled to begin in December of 2008.

Hanes Elementary School

Renovation at Hanes Elementary School will include a cafeteria addition on the northeast corner of the facility. The existing cafeteria will be converted to classroom space. General finish renovation will take place throughout the facility. Planning and design is currently underway. Construction is scheduled to begin in the fall of 2008.

Rattree Career Development Center

Renovation at the Rattree CDC will include the addition of a diesel mechanics laboratory. Additional space within the existing facility will be reprogrammed to create a larger cafeteria and an expansion of the textbook warehouse. Planning and design is currently underway. Construction is scheduled to begin in the fall of 2008.