

IISD CONSTRUCTION PROJECT UPDATE

Week of November 16, 2009



***Nimitz High School Addition and Renovation:** Take a good look at the before photo! NHS already looks dramatically different since construction started just a few days ago. The rainy weather broke just long enough for the construction team to demolish the area needed for the new science wing and the new ROTC building. The improvements will strain traffic in and around the campus, but it will be a beautiful transformation when complete.*

Nimitz High School Addition & Renovation

Renovation efforts at Nimitz High School (NHS) will include an addition that includes 16 standard classrooms, 6 new science laboratories, an art room classroom and two Life Skills classrooms. General renovation will include upgrades to the Fine Arts complex and finish improvements throughout the facility.

- The east student parking lot has been converted into a construction staging area.
- Site work grading is in progress for the new science wing and the new ROTC building.
- Installation of the new track surface is complete.
- Safe exit areas will be constructed to direct students and staff away from the facility during construction in the event of an emergency.
- Construction and renovation will continue through the summer of 2010.

Union Bower Center for Learning Addition and Renovation

Renovation efforts at the UBCL facility include the construction of an addition that will include a new administration area, a new dining area, a new library and a new main parking area. Additionally, the facility will be renovated throughout to upgrade the science laboratories and many classroom areas.

- Construction of the new main parking area is complete.
- Forming and paving of the new main driveway is in progress and approximately 40% complete.
- Relocation of the utilities underground is nearing completion. All electrical and cable service is in place. Telephone service installation is nearing completion. City inspection is complete.
- Demolition of the existing parking area will begin over the Thanksgiving holiday to allow for construction of the new addition.
- Renovation of the main facility will begin during the holiday break.
- Safe construction zones will be constructed to protect students, staff and visitors. The project is running approximately two weeks behind schedule due to recent heavy rains. All renovations will be complete in August of 2010.

Irving High School Addition & Renovation

Renovation efforts at Irving High School (IHS) will include a Science wing addition with six new laboratories. Additionally, the existing field house and team room facility will be demolished to make way for a new structure to encompass both purposes.

- Installation of the science wing foundation is complete.
- Roofing renovation is 95% complete.
- Renovation of the corridor floors, walls and ceilings throughout the main campus is taking place during the evenings, weekends and holiday periods.
- Existing terrazzo flooring is being restored in "A" hall.
- Installation of the new track surface is complete. Striping of the surface will be completed in the next 10 days.
- Demolition of the existing field house will be on November 20th. Construction of the new athletic field house will begin immediately after the demolition is completed.
- Safe exit areas have been constructed to direct students and staff away from the facility in the event of an emergency.
- The project is running according to schedule. Construction and renovation will continue through the summer of 2010.

MacArthur High School Addition & Renovation

Construction of an addition encompassing twenty classrooms and nine science laboratories began on June 6, 2008.

- Construction and renovation on the main building is complete.
- The new track asphalt subsurface has been installed. The work is approximately 50% complete. The completion of the track has been delayed to resolve surface finish issues.
- Construction of the new baseball/softball storage building is underway.
- Restoration of the tennis courts complex is complete.
- The project is running according to schedule and will be complete in December of 2009.

Hanes Elementary School Addition & Renovation

Renovation at Hanes Elementary School includes a cafeteria addition on the northeast corner of the facility. The existing cafeteria will be converted to classroom space. General finish renovation will take place throughout the facility.

- The cafeteria addition is complete.
- Construction of new interior walls is in progress and approximately 75% complete.
- Electrical system renovation is in progress and approximately 60% complete.
- Technology system cabling is in progress and approximately 50% complete.
- The project is running according to schedule. Conversion of the old Cafeteria to new classroom space is scheduled for completion in December of 2009.